Bruhath Bangalore Mahanagar Palike

Rajarajeshwari Nagar Zone.

WORK COMPLETION REPORT

1	Name of the work	Upgrading of Street Lighting system in wrd No 16
2	Sanctioned Estimate No. & Date	EE/ELE/AS/54/17-18, Dtd:10/01/18
3	Head Of Account	P1517-Upgrading Street Lighting of Bangalore -Major Roads
4	Work Order No & Date	EE/ELE/RRN/WO/29/18-19, Dtd: ~~08-06-2018~~ 06/08/18
5	Name Of the Contractor	**M/S Kusuma Electricals Prop: JAYARAM,**
6	Amount of Estimate Rs.	Rs. 100000.00
7	Amoun of Expenditure Rs.	98928.00.00
	Excess Rs.	-
	Saving Rs.	1072.00
8	Date of Commencement of Work	~~08-06-2018~~ 06-08-2018
9	Date Of Completion of Work	04/10/2018
10	Measurement Book No & Page No:	2219/18-19 221809-221811
11	Name of the Subordinate incharge of Work.	Ramesh HV. AEE(Ele)
12	Name of Inspecting officer	Ramanjaneya S.C. EE(Ele)
13	Other details if Any	

This is to certifiy that the work of **Upgrading of Street Lighting system in wrd No 16** Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.

Junior .Engineer(Ele)
R.R Nagar , BBMP.

Asst .Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.

Executive Engineer(Ele)
.Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.